

BHRUHAT BANGALORE MAHANAGARA PALIKE**EXTENTION OF TIME PROPOSAL**

1	Name Of Work	Emergency Drinking Water Supply in 6000 Ltr capacity water tanker in Kariyanna Badavane, Veerannapalya, Vayunandana Layout , Mariyanna Palya and Chiranjeevi Layout in Ward No 07, Byatarayanapura Kodigehalli Sub Division
2	Amount of Work Portion	418713=100
3	Estimate cost	4.00 Lakhs
4	Name Of Contractor	Sri.B.M. Muniraju
5	Agreement No.	269/2014-15
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/E-PMT/269/2014-15, Date: 02.02.2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	02-4-15
9	Date of receipt of application in the sub-division office	02-4-15
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	100%
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	821 Days.
15	Date of recommending time limit applied for	03-4-15 821 Days
16	Wheather the original application of contractor is enclosed	Y

17	Balance work remaining to be done	₹5.6
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Whether the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Class B work is going on work spot
22	Remarks of the EE with the daily rate of penalty proposed	Approved as per the AEE.

M. L. W. N.D.
Assistant Engineer

Chandrashekar
Executive Engineer
Byatarayanapura Division,

Asst. Executive Engineer
Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chief Engineer
Chief Engineer,
Yelahanka Zone
Jhath Bangalore Road, Bangalore 99